


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್

ಮಾನ್ಯ ವಿಧಾನ ಸಭೆ ಸದಸ್ಯರ : ಶ್ರೀ ಅರವಿಂದ ಕುಮಾರ್ ಅರಳಿ
ಹೆಸರು
ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1620 (1936)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : ದಿನಾಂಕ:23-03-2021
ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಪೌರಾಡಳಿತ ಹಾಗೂ ಸಕ್ಕರೆ ಸಚಿವರು

ಕ್ರಮ ಸಂಖ್ಯೆ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಬೀದರ್ ಜಿಲ್ಲೆಯಲ್ಲಿ ನಗರೋತ್ಥಾನ-3ರ ಹಾಗೂ ನಗರೋತ್ಥಾನ, ವಿಶೇಷ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 2017-18ರಲ್ಲಿ ಮಂಜೂರಾಗಿ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳು ಇಲ್ಲಿಯವರೆಗೆ ಪೂರ್ಣಗೊಳ್ಳದಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ, ಅವು ಯಾವುವು; ಸರ್ಕಾರ ತೆಗೆದುಕೊಂಡ ಕ್ರಮಗಳೇನು;	<p>ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿರುತ್ತದೆ.</p> <p>ಬೀದರ್ ಜಿಲ್ಲೆಯಲ್ಲಿ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3ರಡಿ ಹಾಗೂ ನಗರೋತ್ಥಾನ, ವಿಶೇಷ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳ್ಳದಿರುವ ಕಾಮಗಾರಿಯ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-01, 02 ಮತ್ತು 03ರಲ್ಲಿ ನೀಡಿದೆ ಹಾಗೂ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ತೆಗೆದುಕೊಳ್ಳಲಾದ ಕ್ರಮಗಳ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿರುತ್ತದೆ.</p> <p>ಬೀದರ್ ನಗರಸಭೆ:</p> <p>I. ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3ರಡಿ 15 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>II. ನಗರೋತ್ಥಾನ ಶೇ 4ರ ಪ್ರೋತ್ಸಾಹ ಧನದಡಿ 36 ಕಾಮಗಾರಿಗಳ 01 ಪ್ಯಾಕೇಜ್ ಟೆಂಡರ್ ನ್ಯಾಯಾಲಯದಲ್ಲಿದ್ದು, ಶೀಘ್ರವೇ ಇತ್ಯರ್ಥ ಪಡಿಸಿ ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲು ಕ್ರಮವಹಿಸಲಾಗುವುದು. 01 ಕಾಮಗಾರಿಯ ಪ್ಯಾಕೇಜ್ ಟೆಂಡರ್ ಕರೆದು ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>III. ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನದಡಿ 32 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>ಬಸವಕಲ್ಯಾಣ ನಗರಸಭೆ:</p> <p>I. ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3ರಡಿ 09 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು ಹಾಗೂ 01 ಕಾಮಗಾರಿ ಟೆಂಡರ್ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>II. ನಗರೋತ್ಥಾನ ಶೇ 4ರ ಪ್ರೋತ್ಸಾಹ ಧನದಡಿ 01 ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p>

		<p>ಬಾಲ್ಕಿ ಪುರಸಭೆ:</p> <p>I. ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3ರಡಿ 17 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>II. ನಗರೋತ್ಥಾನ ಶೇ 4ರ ಪ್ರೋತ್ಸಾಹ ಧನದಡಿ 49 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>III. ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಅನುದಾನದಡಿ 24 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>ಹುಮನಬಾದ್ ಪುರಸಭೆ:</p> <p>I. ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3ರಡಿ 02 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>II. ನಗರೋತ್ಥಾನ ಶೇ 4ರ ಪ್ರೋತ್ಸಾಹ ಧನದಡಿ 05 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಹಾಗೂ 09 ಕಾಮಗಾರಿಗಳಿಗೆ ಟೆಂಡರ್ ಕರೆದು ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>ಚಿಟ್ಟಗುಪ್ಪ ಪುರಸಭೆ:</p> <p>I. ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3ರಡಿ 05 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>ಹಳ್ಳಿಕೇಡ ಪುರಸಭೆ:</p> <p>I. ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3ರಡಿ 24 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p> <p>ಔರಾದ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ:</p> <p>I. ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3ರಡಿ 02 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಶೀಘ್ರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.</p>
ಆ)	ಜಿಲ್ಲೆಯಲ್ಲಿ ನಗರೋತ್ಥಾನ-3ರ ಹಾಗೂ ನಗರೋತ್ಥಾನ, ವಿಶೇಷ ಯೋಜನೆಯಡಿಯಲ್ಲಿ 2017-18ರಲ್ಲಿ ಮಂಜೂರಾದ ಕಾಮಗಾರಿಗೆ ಬಂದಿರುವ ಅನುದಾನವೆಷ್ಟು; ಖರ್ಚಾದ ಅನುದಾನವೆಷ್ಟು? (ವಿವರವಾದ ಮಾಹಿತಿ ನೀಡುವುದು)	ಬೀದರ್ ಜಿಲ್ಲೆಯ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಹಂತ-3ರ ಹಾಗೂ ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಬಂದಿರುವ ಅನುದಾನ ಹಾಗೂ ಖರ್ಚಾದ ಅನುದಾನದ ವಿವರವನ್ನು ಅನುಬಂಧ-04ರಲ್ಲಿ ಮಾಹಿತಿ ನೀಡಿದೆ.

ಕಡತ ಸಂಖ್ಯೆ:ನಅಇ 32 ಸಮಸ 2021



(ಎನ್. ನಾಗರಾಜ್ ಎಂ.ಟಿ.ಬಿ)

ಪೌರಾಡಳಿತ ಹಾಗೂ ಸಕ್ಕರೆ ಸಚಿವರು

Annexure-01

Bidar District

Nagarothana(Municipality)-3 ULB wise Pending work Details

SI No	ULB's Name	TYPE	Name of work	Estimated cost	Expenditure	Work status
1	Bidar	CMC	Construction of CC Road & Drin from H/o Huleppa to GND College Boundry, H/o Subhash to H/o Madevappa, H/o Sangappa to GND College boundry, H/o Gundappa to H/o Rajappa, Shivputra to H/o Jaggu, H/o Satish to Shinde at Sai Nagar in Ward No. 25. (TSP)	50.00	0.00	Under Progress
2	Bidar	CMC	Construction of CC Road & Drain from H/o K.K to H/o Sharnappa, H/o Shantamma to Connection 5th Cross Road at Vidya Nagar, Construction of CC Road & Drain from Hajira Kirana Shop to H/o Nawab, H/o Azhar to H/o Zuber, H/o Pasha to H/o Iqbal, H/o Wasing to H/o Syed, Construction of CC Road RCC Drain & Culvert Faqeer Pasha to H/o Mustafa at Bilal Colony in Ward No. 25. (TSP)	75.00	0.00	Under Progress
3	Bidar	CMC	Construction of RCC Drain (Both side) from Chowbara to H/o Teli at Phulekar Galli, Construction of CC Road from Main Road to Singar Bagh Circle, Construction of CC Road from Singar Bagh Main Road to H/o Zubair near Water Tank, Construction of CC Road from Singar Bagh Water Tank to Vegetable Market Road at Singar Bagh, Construction of CC Road & Drain from H/o Md Kaliq to Main Road at Chowbara in Ward No. 02	50.00	0.00	Under Progress
4	Bidar	CMC	Construction of CC Road from H/o Mannan Qureshi to H/o Nisar Sab, Construction of RCC Drain from H/o Rafiq Sab to H/o Shareef Sab at Mustaid Pura, Construction of RCC Drain from Naya Kaman to Slaughter House in Ward No. 03	75.00	0.00	Under Progress
5	Bidar	CMC	Construction of CC Road & RCC Drain from H/o Shafi Bhai to H/o Bilal Sab, Construction of CC Road & RCC Drain from H/o Raju to H/o Aziz at Pansal taleem, Construction of CC Road at Raja Bagh, Construction of CC Road at Surrounding of Lateef Pura Masjid, Construction of RCC Drain from Vishwa Chandu Kirana Shop to Nazeer Kirana Shop in Ward No. 04	75.00	0.00	Under Progress
6	Bidar	CMC	Construction of CC Road from Masjid Pansal Taleem to Tamshikari Dargah, Construction of CC Road from Dr. P.K Roy Clinic to H/o Ahmed Hussain Police & Construction of RCC Drain from H/o Sudhaker to Jaishree Kirana Store at Dattaya Galli, Construction of CC Road from H/o Mailoorker to H/o Narayan Rao at Tamshikari Galli, Construction of CC Road surrounding & Construction of RCC Drain & Road from Masjid Noor Khan Taleem to H/o Mohammed Rafiq via H/o Isaq Sir at Noor Khan Taleem in Ward No. 05	75.00	0.00	Under Progress
7	Bidar	CMC	Construction of RCC Drain & Road from Town police Main Road via Gowli Wada, Paajni Wada to Masjid at Chistiya Pura, Construction of CC Road & Drain from h/o Yousuf Khan to Circle office, & other internal roads in Ward No. 06	75.00	0.00	Under Progress
8	Bidar	CMC	Construction of CC Road from Muslim to Milap Corner, CC Road from H/o Md Asim Barood wale to H/o Fasiuddin Teacher, CC Road from H/o M.A Hakeem to Faseel Trench end, CC Road from H/o M.A Quadeer (Public Confence New Paper) to H/o Baba Quadri, CC Drain from H/o M.A Manna to Dr. Sailence Hospital in Ward No. 07	75.00	0.00	Under Progress
9	Bidar	CMC	Construction of CC Road from H/o Kalam Sir to H/o Inayat Ali at Dall Mill area, H/o Sardar Sab to H/o Galib Hashmi, from Dargah behind ZP Office to H/o Razzak Bhai, & from H/o Samad to H/o JE Sab & Construction of RCC Drain from H/o Babu Bahi to H/o Saleem, H/o Mirza Sab to H/o Gouse Bhai via H/o Asgar Sab at Maniyar Taleem, Construction of RCC Drain & Road from H/o Amir via Khankha via H/o Laiq (Phalli) to H/o Hafeez Quadri via Decent Function Hall Road via H/o Manzoor to H/o Zafar Advocate, Construction of RCC Drain & CC Road from H/o Hakeem to h/o Gulam Maqsood at Maniyar Taleem in Ward No. 08	75.00	41.76	Under Progress

SI No	ULB's Name	TYPE	Name of work	Estimated cost	Expenditure	Work status
10	Bidar	CMC	Construction of CC Road from Baba Function Hall to H/o Riyaz Sab AEE at Chintamani Gada, Construction of CC Road & RCC Drain from Beef Shop via H/o Moiz Hussain AEE to Masjid Muzaffer Hussaini, Construction of RCC Drain & Road at Pathan Galli, Construction of RCC Drain & Road at Talgaht in Ward No. 09 Construction of BT Road from Multani Pasha Dargah Chowk to Prince Medical via Ram Mandir, Construction of CC Roads Ganesh Mandir Sourrounding at Gorkha Galli in Ward No. 10	101.00	0.00	Under Progress
11	Bidar	CMC	Construction of CC Road & RCC Drain behind Axis Bank in Ward No. 26, Construction of CC road & Drain from Church to Govt. School at Old Mailoor, from SC Grave Yard to Govt. School, and other internal street roads at CMC colony in ward No. 27	50.00	49.97	Under Progress
12	Bidar	CMC	Construction of CC Road from Gouse Qureshi Flour Mill to H/o Md Jaffer Sab at Syed Wadi, Construction of CC Road from H/o Habeebuddin to Mohammed Sultan at Chonde Galli, Construction of CC Road from H/o Md Muqtar to H/o Md Chand to Dattu to Raju Ghanti Dande Galli & Jumiya Galli, Construction of CC Road from Abdul Rauf Sahab to H/o Fatima Begum to Bhagwan Galli Road, Construction of CC Road from H/o Moinuddin Flour Mill to H/o GM Khan Maula Ali Pochamma Mandir in Ward No. 01	50.00	0.00	Under Progress
13	Bidar	CMC	Construction of Strome Water Drain at Lidker Colony & Bidri Colony, Construction of Strome Water Drain at Kumbawada in Ward No. 30, Construction of Strome Water Drain from Railway under pass to upto Haroorgeri Main Road in Ward No. 26	93.03	92.91	Under Progress
14	Bidar	CMC	Construction of Strome Water Drain from Bidri Colony via Haq Colony, Mehraj Colony to Chidri Ring Road upto Main Nala in Ward No. 25	90.00	0.00	Under Progress
15	Bidar	CMC	Providing UG Cable & Street lights for Medians of Roads from Boomgoundeshwar Circle Mailoor Cross, Ambedkar Circle to Basweshwar Circle, Roohi Circle to Airforce Mess at Chidri & from Guru Nanak Jhira to Chickpet Cross, BVB College to Chitta Cross in Bidar City	96.00	0.00	Under Progress
16	Basavakalyan	CMC	Construction of New CMC office building 1st floor in Basavakalyan City.	124.57	0.00	Under Tender Process
17	Basavakalyan	CMC	Providing & Installation of E- toilet at Mini vidhan souhda (Anubhava Mantap Road), Anubhava Mantap, Basava vana and Sadanand swamy math in Basavakalyan City.	40.00	0.00	under progress
18	Basavakalyan	CMC	Providing Rcc drain & footpath with heritage design railing both side form Tripuranth IB to Nulichandayya Park in Basavakalyan City.(SCP)	200.00	0.00	Under Progress
19	Basavakalyan	CMC	Providing drain R/s and both side footpath from MiniVidhan Soudha to Nooli chandayya park.	50.00	20.94	Under Progress
20	Basavakalyan	CMC	Providing Utility duct & footpath with heritage design railing both side form Narayanpur cross to Bus stand in Basavakalyan City. (TSP)	147.69	0.00	Under Progress
21	Basavakalyan	CMC	KUIDFC Contribution (24x7 water supply)	790.00	0.00	Under Progress
22	Basavakalyan	CMC	Providing Rcc drain with Utility duct & footpath with heritage design railing both side form Tripuranth IB to Ambedkar Circle in Basavakalyan City.	100.00	0.00	Under Progress
23	Basavakalyan	CMC	Providing heritage design street lighting from Nooli chandayya park to Basaveshwar circle in Basavakalyan City.	50.00	0.00	under progress
24	Basavakalyan	CMC	Providing Storm water drain from Babbar Bag to Sattika Nala and Ambika bar to cave in Biradar colony and surrounding area in Basavakalyan City.	82.30	74.52	Under Progress
25	Basavakalyan	CMC	Providing Storm water drain from Dhobi Ghat Narayanpur road to Nazim Bhai Shop SH-11 in Basavakalyan City. (SCP)	164.44	25.94	Under Progress

SI No	ULB's Name	TYPE	Name of work	Estimated cost	Expenditure	Work status
26	Bhalki	TMC	(i) Construction of CC Road and one side drain from Ganesh Katta to via house of Basvaraj kudte upto New NTMS school Deshmukh Galli in w.no 4 (ii)Construction of CC Road drain from house of Allasha to Via House of Karamunge upto Backside mashetty house syed galli in w.no 4 (iii)Construction of CC Road and drain form house of Abdul NTMS School Maasaldar to via samad upto house of raghunath sonale in w.no 4 (iv) Construction of CC Road and drain form house of Kamaloddin to Suresh House Main Road Syed Galli in w.no 4 (v)Providing CC Road and Drain from Bhure house to Gadagayya house in ward no.4 (vi)Providing CC Road from mahadev temple to Wale House in ward no.4 (vii)Construction of CC Drain from house of Yekanand Swamy to Batel Grave yard Anandawadi Road Ward No.5	40.00	8.06	Under Progress
27	Bhalki	TMC	(i)Construction of CC Drain and stone piching to emankment for protection from Vithal mandir to Humnabad Road Nala near Yellamma Temple with murum facility for side solders Sholders in Ward No. 06 (ii)Construction of CC Road from Vithal mandir to Chowdi via house of near Gugre Brahman Galli Ward No. 06 (iii)Construction of CC Road and one side Drain from Chowdi to via Sunte galli upto dadgibase kaman in w.no.6	45.00	15.15	Under Progress
28	Bhalki	TMC	(i)Construction of CC Drain from Dadgibase Kaman to house of Khasim Walsang Dadgibase in W.No. 06 (ii)Construction of CC Road and one side drain from house of malanbi W/o ismailsab and House of Khasim sab Dadgibase Ward No. 06 (iii)Construction of CC Road and one side drain from the house of Santosh Bhairoji to via H/o Rizwan Pathan Saleem tadpalli Putalbee upto House of sandeep pandurangrao ugade Kumbar galli Ward No. 06	35.00	7.19	Under Progress
29	Bhalki	TMC	(i)Construction of CC Road and Drain from Phule chowk to H/o of Alle in w.no.11 (ii)Drain from Ganesh Mandir to Alle house Pawar Hospital Backside in w.no.11(iii)Construction of CC Road & Drain from mouneshwar school to H/o Digambar mane upto H/o Wali Ahamed Janata Colony in w.no.15 (iv)Construction of C.C. Road and one side drain from house of kondiba sindhe house to paramchand marwadi house in Ward No. 23	36.00	5.30	Under Progress
30	Bhalki	TMC	(i)Construction of C.C. Road and one side drain from house of SK Patil Bidar Bhalki main Road to Vaia house of D.G. Jagtap upto house of Sattar S/o Habeeb sab in Ward No. 23(ii)Construction of CC Road and one side Drain from house of Shivyogi swamy backside to chotumiyana adda mws in Ward No. 23 (iii)Providing CC Road and Drain from house of TT Mankari to via Shivaji Primary School upto Main Road Shahu Nagar in Ward No. 23 (iv) Construction of CC Road and Drain one side from house of Avinash Patil to house of Subhash metre house Subhash Chowk in Ward No. 23	49.70	13.75	Under Progress
31	Bhalki	TMC	(i) Construction of CC Road and Drain from H/o Nabeesab Zare to H/o Baburo Konkane in w.no.12 (ii)Construction of CC Road (Upper layer 6") community hall to H/o Yasinsab VM colony Ward No. 12 (iii)Construction of CC Road one side drain from house of Chinnamma Bauge to House of Shankar TMC V.M. Colony Ward No. 13 (iv)Construction of CC Road & Drain cover from H/o Vidyasagar to Ramesh More via. Upto public Toilet Vijaymahanteshwar colony Ward No. 13. (SCP)	42.33	7.14	Under Progress
32	Bhalki	TMC	(i)Construction of CC Road & Drain (B.S.) from house of Kariyappa to house of Vijaykumar Kore in vijaymahanteshwar colony Ward No. 13 (ii)Construction of CC Road & one side drain from H/o Jagadevi sharanappa to Mouneshwar school in w.no 15 (iii)Construction of CC Road (only) from H/o L.M.Kamble to H/oWali Janata Colony in w.no 15 (SCP)	34.00	3.97	Under Progress
33	Bhalki	TMC	(i)Construction of CC Road from H/o Shankar Vallapure to H/o Public Toilet Janata Colony in w.no 15 (ii) Construction of C.C. Road and one side drain from house of Ravi Floor mill to house of Deelip Ramele KHB Colony Ward No. 17 (iii) Drain from Gangaram Gayvat to Vithalrao suryavanshi in w.no 21 (iv) Construction of CC Road and one side drain from house of vamanrao hanmanthrao gajrale to house of chandranth lamale house in w.no 23. (SCP)	33.00	23.64	Under Progress

SI No	ULB's Name	TYPE	Name of work	Estimated cost	Expenditure	Work status
34	Bhalki	TMC	(i) Construction of CC Drain only one side from H/oFakeeroddin to via H/o Pandari metre upto Bidar base in w.no 1 (ii) Construction of CC Drain (only) from H/o Torane to H/o Rajkumar Hontagande Devi Nagar Behind in w.no 14 (iii) Construction of CC drain from H/o shankar puri to devi nagar entrance road in w.no 14 (iv) Construction of CC Road and Drain (B.S.) from H/o Shankreppa Driver to Anil Garwad house Devi Nagar in w.no 14.(TSP)	30.31	19.50	Under Progress
35	Bhalki	TMC	Supplying and Fixing of LED Street Lights to Ward No.1, 14 & 17 in Bhalki Town. (TSP)	14.00	14.44	Under Progress
36	Bhalki	TMC	(i) Construction of Cc road and Drain one side from H/o Suresh Khandre to Ashok nagar main road khandre galli in w. no. 1 (ii) Construction of Drain from H/o Baseed Je to Ashok nagar main road in w.no. 1 (iii) Construction of CC road and one side drain from H/o Dr. Jaleel house to Dr. Mustafa in w.no. 1 (iv) Construction of CC road and drain from Chowdi to H/o Lokhande Ashok Kadmshwr Galli in w.no. 3 (v) Construction of cc road and one side drain from H/o Mainu Chowdhri to H/o Mohamood Guttedar upto anandwadi road in w.no. 3 (vi) Construction of CC road and one side drain from H/o Ibrahim Chowdri to H/o Khaleel Chowdri in w.no. 3 (vii) Providing Cc road and Drain from Kamaloddin house to Suresh gorte house main road syed galli in w.no. 4	45.00	29.07	Under Progress
37	Bhalki	TMC	(i) Construction of CC Road and drain from H/o Topare to Dadgi Base in w.no (ii)Construction of CC Road and drain (B-1) from house of Dhanraj Jalde to Via Kaasi Vishwanath Temple upto Ganesh Temple in w.no 4	40.00	0.00	Under Progress
38	Bhalki	TMC	Development of Public Garden in K.H.B Colony in Bhalki Town.	30.00	20.57	Under Progress
39	Bhalki	TMC	Development of Public Garden near Bhalkeshwar Temple in Bhalki Town.	25.77	20.17	Under Progress
40	Bhalki	TMC	Supplying and Fixing of LED Street Lights in ward no 6, 10, 11, 15 and 21 in Bhalki Town.	35.00	36.63	Under Progress
41	Bhalki	TMC	Providing and laying pipeline from Akkamahadevi Cross to Ambika Lodge in Bhalki Town.	20.00	0.00	Under Progress
42	Bhalki	TMC	Construction of Sump in TMC Office Grond in Bhalki Town.	10.00	0.00	Under Progress
43	Humnabad	TMC	Construction of R.C.C. Over Head Water Tank 5.00 Lakhs Ltr. Capacity with Rising Main and Distribution Pipe Line in SC/ST Area indiranagar, Madiga Community and Dhangar Gadda Ward No. 1 and Ward No.6	154.00	0.00	Under Progress
44	Humnabad	TMC	Construction of Shopping Complex, at Old TMC Humnabad.	96.50	0.00	Under Progress
45	Chittaguppa	TMC	Ward No. 22 Construction of OHT Tank (5 Lacks Liter) Rising Man & Distribution Pipeline at Nana Hazrath Ashraya Colony	316.00	0	Under Progress
46	Chittaguppa	TMC	Construction of OHT Tank (5 Lacks Ltr) in NGO Colony	95.00	0	Under Progress
47	Chittaguppa	TMC	Ward No. 23 Distribution of Pipeline At Fatmapur in Ashraya Colony	14.50	0	Under Progress
48	Chittaguppa	TMC	Construction of Raisingman and Distribution of Pipeline in NGO Colony	19.00	0	Under Progress
49	Chittaguppa	TMC	Ward No. 22 Distribution of Pipeline in Ashraya Colony	25.50	0	Under Progress
50	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Eranna Rajgiri House to Anganwadi. Construction of CC Road & RCC Drain from Shivraj Chamber House to Prashanth Koli House.	25.00	0	Under Progress
51	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Santosh Sangolgi House to Veeranna Ramgundi House . Construction of CC Road & RCC Drain from Shankar Kankatte House to Mali Patil House. Construction of CC Road & RCC Drain from Gurunath Tekur House to Anneppa Tingundi House.	25.00	0	Under Progress
52	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Vithal Juja House to Khudawand Masjid. Construction of CC Road & RCC Drain from Mohiuddin Masuldar House to Ayub Soudagar Shop.	25.00	0	Under Progress

Sl No	ULB's Name	TYPE	Name of work	Estimated cost	Expenditure	Work status
53	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Hasanpura Raj Ahmed House to Bombay wale House Construction of CC Road & RCC Drain from Hafeez House to Khaja Murgi House. Construction of CC Road from Chandrakanth Dhumale House to Darzi Complex.	25.00	0	Under Progress
54	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Basheermiya Byalahalli House to Near Rauf Bidri Lineman House.	25.00	0	Under Progress
55	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Vijaykumar Biyani House to Market Main Road. Construction of CC Road & RCC Drain from Behind Police station to Bulgundi Complex.	50.00	0	Under Progress
56	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Survey No. 319/2, 319/4 to Karanja Layout of Ward No.12 & 13.	25.00	0	Under Progress
57	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from New Bus Stand to Main Road Karanja Layout of Ward No.12 & 13.	50.00	0	Under Progress
58	Hallikhed(B)	TMC	Construction of RCC Drain from Manik Sagar House to Govt Hospital. Construction of RCC Drain from Maheboobsab Mechanic House to Gurushantayya House. Construction of CC Road & RCC Drain from Basavanagar Colony Kanakadas Chowk to Hilalpur Main Road. Construction of CC Road & RCC Drain from Jaffar Pailwan House to Hilalpur Main Road.	50.00	0	Under Progress
59	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Prabha Layout Sy. No. 11AA Humnabad Main Road to Ishwar Temple.	40.00	0	Under Progress
60	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Soudagar Layout Sy. No.12 & Rajanna Kumbar House to Humnabad Bidar Main Road.	36.05	0	Under Progress
61	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Post Office to Murad Nagar Anganwadi. Construction of CC Road & RCC Drain from Main Road to Bhaskar Sir House.	50.00	0	Under Progress
62	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain at Sy No. 7 & 8 Bulgundi Layout. Construction of CC Road & RCC Drain from Shivgundi Layout Ward No.13. Construction of CC Road & RCC Drain from Karbasayya Swamy House to Bidar Main Road.	50.00	0	Under Progress
63	Hallikhed(B)	TMC	Construction of RCC Drain & Deck Slab from Beside of TMC office to Near Govt. High School compound wall.	8.50	0	Under Progress
64	Hallikhed(B)	TMC	Construction of Community Toilet Near Government High School Compound wall and Constrecution of Mini Bus Stand Near Basaveshwar Circle	10.59	0	Under Progress
65	Hallikhed(B)	TMC	Construction of RCC Drain from Bhai Bhansilal School to Basaveshwar Chowk. Construction of RCC Drain from Basaveshwar Chowk to Humnabad Bidar state Highway Naganna Cross.	50.00	0	Under Progress
66	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Sarveshwar Temple to Halad Baslingappa Temple Main Road.	30.00	0	Under Progress
67	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Pandu Rathod House to Vijaykumar House. Construction of CC Road & RCC Drain from Veterinary hospital to Hilalpur Main road	25.00	0	Under Progress
68	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Ramrao Sane House to Main Road. Construction of CC Road & RCC Drain from Sumitrabai House to Jhareppa Dafal. Construction of CC Road & RCC Drain from Water Tank to Uday	45.78	0	Under Progress
69	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Kasheppa Jamadar House to Hilalpur Main road .Construction of CC Road & RCC Drain at Ward No. 06. Construction of CC Road & RCC Drain at Ward No. 12.	59.08	0	Under Progress
70	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Margemma Temple to Sarveshwar Temple Main road.	20.00	0	Under Progress
71	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Keshavrao Telghatkar House to Sarveshwar Temple. Construction of CC Road & RCC Drain from Subhash Meenkeri House to Ravindra Police Patil House.	50.00	0	Under Progress

SI No	ULB's Name	TYPE	Name of work	Estimated cost	Expenditure	Work status
72	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Hiri Agsi Hanuman Temple to Gurubasappa chincholi House. Construction of CC Road & RCC Drain from Virupakshi Valdoddi House to Siddappa Nawle House.	50.00	0	Under Progress
73	Hallikhed(B)	TMC	Construction of CC Road & RCC Drain from Raju Mali Patil House to Astikar House.	25.00	0	Under Progress
74	Aurad(B)	TP	Construction of CC Road from H/o Shamrao Duduknal to H/o Gnyanamma and from H/o Gnyanamma to H/o Ashok Metre in ward no 7.	11.81	0	Not started
75	Aurad(B)	TP	Construction of New Town Panchayat Office building, demolishing the Old TP Office	25.80	0	Under Tender Process

ಮುಖ್ಯ ಅಭಿಯಂತರರು ಮಾನ್ಯ
ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
ಬೆಂಗಳೂರು

Annexure-02

Bidar District Nagarothana(Mun) 3-4% Incentive ULB wise Pending work details

S. No	Town Name	Work Name	Rs. in Lakhs		Work Status
			Estimate Cost	Expenditure Cost	
1	Bidar	Improvement of Road, Construction of Drain and Construction of Footpath from Basweshwar Circle Naubad to Sahapur Gate	1000	0	Tender to be Invited
2	Bidar	Construction of CC Road & RCC Drain at Noor Khan Taleem, Quadriya Ground & Parkota in Ward No. 06	20	0	Under Tender Process
3	Bidar	Construction of CC Road & RCC Drain at Ahmed Bagh & Gole Khana in Ward No. 07	20	0	Under Tender Process
4	Bidar	Construction of CC Road & RCC Drain at Maniyar Taleem, Dhobi Galli in Ward No. 08	20	0	Under Tender Process
5	Bidar	Construction of CC Road & RCC Drain at Talghat in Ward No. 09	20	0	Under Tender Process
6	Bidar	Construction of CC Road & RCC Drain at Bheem Nagar & Ram Mandir area in Ward No. 10	20	0	Under Tender Process
7	Bidar	Construction of CC Road & RCC Drain at Shamshiya Colony, Multani Colony & Rohelle Galli in Ward No. 11	20	0	Under Tender Process
8	Bidar	Construction of CC Road & RCC Drain at Multani Colony in Ward No. 12	20	0	Under Tender Process
9	Bidar	Construction of CC Road & RCC Drain at Labour Colony, Yousuf Pura, & Afzal pura in Ward No. 13	20	0	Under Tender Process
10	Bidar	Construction of CC Road & RCC Drain at Labour Colony, Devraj Urs Colony, SC Galli in Ward No. 14	20	0	Under Tender Process
11	Bidar	Construction of CC Road & RCC Drain at Navadgeri in Ward No. 15	20	0	Under Tender Process
12	Bidar	Construction of CC Road & RCC Drain at KHB Colony & Jail Colony in Ward No. 16	25	0	Under Tender Process

S. No	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
13	Bidar	Construction of CC Road & RCC Drain at various places in Ward No. 01	20	0	Under Tender Process
14	Bidar	Construction of CC Road & RCC Drain at Gowli Wada, Ansari Galli, & Darzi Galli in Ward No. 02	20	0	Under Tender Process
15	Bidar	Construction of CC Road & RCC Drain at Mustaid Pura in Ward No. 03	20	0	Under Tender Process
16	Bidar	Construction of CC Road & RCC Drain Kulsoom Galli, Raja Bagh & Hara Taziya at Pansal Taleem in Ward No. 04	20	0	Under Tender Process
17	Bidar	Construction of CC Road & RCC Drain at Pansal Taleem, Brahmanwadi & Komti Galli in Ward No. 05	20	0	Under Tender Process
18	Bidar	Construction of CC Road & RCC Drain near MI Office Pratap Nagar, KHB Colony at Naubad & Shiv Nagar North in Ward No. 17	25	0	Under Tender Process
19	Bidar	Construction of CC Road & RCC Drain at Sai Colony, Old Naubad area in Ward No. 18	50	0	Under Tender Process
20	Bidar	Construction of CC Road & RCC Drain at LIC Colony, Shiv Nagar (S) & Anand Nagar in Ward No. 19	25	0	Under Tender Process
21	Bidar	Construction of CC Road & RCC Drain at Nandi Colony, Jyothi Colony & Mochi Galli in Ward No. 20	25	0	Under Tender Process
22	Bidar	Construction of CC Road & RCC Drain at Kalidas Nagar, Baswa Nagar, & Badruddin Colony in Ward No. 21	25	0	Under Tender Process
23	Bidar	Construction of CC Road & RCC Drain at Vidya Nagar & Sai Colony in Ward No. 22	25	0	Under Tender Process
24	Bidar	Construction of CC Road & RCC Drain at New Adarsh Colony in Ward No. 23	25	0	Under Tender Process
25	Bidar	Construction of RCC Drain from Railway Culvert at Jyothi Colony to Motte Layout & CC Road at Old Adarsh Colony & Bidri Colony in Ward No. 24	70	0	Under Tender Process


S. No	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
26	Bidar	Construction of CC Road & RCC Drain at Haq Colony & Sangameshwar Colony in Ward No. 25	25	0	Under Tender Process
27	Bidar	Construction of CC Road & RCC Drain at Haroorgeri & Ambedkar Colony in Ward No. 26	25	0	Under Tender Process
28	Bidar	Construction of CC Road & RCC Drain at Old Mailoor, Vivekanand Colony & Agriculture Colony in Ward No. 27	40	0	Under Tender Process
29	Bidar	Construction of CC Road & RCC Drain at Gandhi Nagar in Ward No. 28	25	0	Under Tender Process
30	Bidar	Construction of CC Road & RCC Drain at Allamprabhu Nagar, Kailash Nagar & Bank Colony in Ward No. 29	25	0	Under Tender Process
31	Bidar	Construction of CC Road & RCC Drain at Zion Colony & Kumbarwada in Ward No. 30	25	0	Under Tender Process
32	Bidar	Construction of CC Road & RCC Drain at Haladkeri & Lalwadi in Ward No. 31	25	0	Under Tender Process
33	Bidar	Construction of CC Road & RCC Drain at Channabaswa Nagar & Hugeru in Ward No. 32	25	0	Under Tender Process
34	Bidar	Construction of CC Road & RCC Drain at Faiz Pura & Khasmal Bi Colony in Ward No. 33	40	0	Under Tender Process
35	Bidar	Construction of CC Road & RCC Drain at Gareeb Colony & Pakhalwada in Ward No. 34	40	0	Under Tender Process
36	Bidar	Construction of CC Road & RCC Drain at Various places in Ward No. 35	25	0	Under Tender Process
37	Bidar	Improvement of Ring Road from Chidri Junction to Shahpur Gate via Gumpa in Bidar City	85	0	Under Tender Process
38	Bhalki	Construction of Drain, Foot path Centre median from Vivekanand circle via Busstand and Laying electric poles with LED lights in Bhalki town	500	212.42	Under Progress
39	Bhalki	Construction of CC Road & Drain from h/o Halkude to h/o Rajkumar Bellale in Syed Galli W.No.4	20	0	Under Progress

S. No	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
40	Bhalki	Construction of CC Road & Drain from h/o Mohan Naik to h/o Shivakumar Kudte in Syed Galli W.No.4	10	0	Under Progress
41	Bhalki	Construction of CC Road & Drain from h/o Babu Sonar to h/o Vijaykumar Patil in Syed Galli W.No.4	10	0	Under Progress
42	Bhalki	Construction of CC Road & Drain from h/o Bandu Kulkarni to h/o Subhash Choudri in W.No.6	10	0	Under Progress
43	Bhalki	Construction of CC Road & Drain from h/o Shivaji Kumbar to Via School upto h/o Basavaraj Joldapge in W.No.6	12	0	Under Progress
44	Bhalki	Construction of CC Road & Drain from h/o Shanthkumar Sunte to h/o Pannalkar in W.No.6	12	0	Under Progress
45	Bhalki	Construction of CC Road & Drain from h/o Balchandra Deshpande to h/o Sachin Joshi in W.No.6	10	0	Under Progress
46	Bhalki	Construction of CC Road & Drain from h/o Suresh Joldapge to h/o Shivakumar Hedgapure in W.No.6	10	0	Under Progress
47	Bhalki	Construction of CC Road & Drain from h/o Chandmiyan to Via H/o Prakash Patil upto Durga Temple in Kumbeshwar Galli W.No.8	10	0	Under Progress
48	Bhalki	Construction of CC Road & Drain from h/o Bhalkeshwar Shinde to Via H/o Durga Devi Temple upto H/o Shivaji Rao Sonaba in Kumbeshwar Galli W.No.8	10	0	Under Progress
49	Bhalki	Construction of CC Road & Drain in Teachers Colony Sub-Roads in W.No.8	30	29.54	Under Progress
50	Bhalki	Construction of CC Road & Drain from h/o Santosh R.T.O Office Bulding to BCM Hostel in Teachers Colony W.No.8	20	19.12	Under Progress
51	Bhalki	Construction of CC Road & Drain from Behind Swamy Hotel to Via H/o Vaijeenath Sirse Upto Main Road in W.No.8	20	0	Under Progress
52	Bhalki	Construction of Strom water Drain from Omshanti to Via H/o Kallappa Gone upto M.I Tank in W.No.12	20	0	Under Progress
53	Bhalki	Construction of CC Road & Drain from H/o Sharanappa Bakka to H/o Pavan Biradar in Lecturer Colony W.No.9	20	0	Under Progress

S. No	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
54	Bhalki	Construction of CC Road & Drain from H/o Ashok Bouge to H/o Madakatti in Lecturer Colony W.No.9	20	0	Under Progress
55	Bhalki	Construction of CC Road & Drain from H/o Pundlikappa Tompe to H/o Neelkant Chape in W.No.9	30	19.04	Under Progress
56	Bhalki	Construction of BT Road and Drain from Maharaja Colony Cross to CB Collage Road Via Ashture Kalyan Mantap in W.No.10	60	59.26	Under Progress
57	Bhalki	Construction of Drain from P.W.D Qutres to TPS Compound Wall upto Basaveshwar Chowk Main Road in W.No.17	7	0	Under Progress
58	Bhalki	Construction of CC Road & Drain from H/o Tagarkhede to H/o Jeevan Pedde Fire Station Area in W.No.18	35	10.78	Under Progress
59	Bhalki	Construction of CC Road & Drain from H/o P.S Biradar to H/o Harihar Rao Hospital Karanja Qtrs Area in W.No.17	12	0	Under Progress
60	Bhalki	Construction of CC Road & Drain from H/o Babu Rao Biradar to H/o Mallikarjun Prabha Housing Board Colony in W.No.17	15	0	Under Progress
61	Bhalki	Construction of CC Road & Drain from H/o Prabha to H/o Kurubkhelgi Patil in W.No.17	35	0	Under Progress
62	Bhalki	Construction of CC Drain from Ashram to M.I Tank in W.No.12	15	0	Under Progress
63	Bhalki	Construction of CC Road & Drain from H/o Ravi Ramle to H/o Shivanand Swamy in Janata Colony in W.No.17	25	0	Under Progress
64	Bhalki	CC Road & Drain in Khandre Thanda W.No.14	20	18.64	Under Progress
65	Bhalki	Construction of CC Drain from H/o Jairaj Khandre to H/o Pralhad Fire station Area in W.No.17	7	0	Under Progress
66	Bhalki	Construction of CC Drain from H/o Khaja Miyan to H/o Jameeloddin Quareshi in W.No.19	5	0	Under Progress
67	Bhalki	Construction of CC Drain from H/o Moinoddin Mirge to H/o Ramesh Mochi in Sai Nagar W.No.19	5	0	Under Progress

S. No	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
68	Bhalki.	Construction of CC Drain from H/o Gynaneshwar to H/o Jagtap W.No.19	10	0	Under Progress
69	Bhalki	Construction of Compound Wall to Muslim Grave Yard near Bidar Base	25	0	Under Progress
70	Bhalki	Construction of Compound Wall to Muslim Grave Yard near Bus Stand	30	0	Under Progress
71	Bhalki	Development of Public Garden in Housung Board Colony in W.No.17	45	0	Under Progress
72	Bhalki	Construction of CC Road & Drain from H/o Mudda to H/o Advet Shastri in W.No.13	10	0	Under Progress
73	Bhalki	Construction of Bridge Near New Mahaboob Cloth Store on Lecturer Colony in Bhalki Town.	20	15	Under Progress
74	Bhalki	Construction of CC Road & Drain in Ashok Nagar Ward No.2 in Bhalki Town.	25	25.28	Under Progress
75	Bhalki	Construction of CC Road & Drain in Dadgi Base Ward No.5 in Bhalki Town.	25	17.1	Under Progress
76	Bhalki	Construction of CC Road & Drain in Vijayamahanteshwar Galli Ward No.12 in Bhalki Town.	25	0	Under Progress
77	Bhalki	Construction of CC Road & Drain in Sidharth Nagar Ward No.16 in Bhalki Town.	75	58.86	Under Progress
78	Bhalki	Construction of CC Road & Drain in Sai Nagar, Wadder Galli Ward No.19 in Bhalki Town.	25	25.37	Under Progress
79	Bhalki	Construction of CC Road & Drain in New Bheem Nagar , Indra Nagar and Panchsheel Nagar in Ward No.20 in Bhalki Town.	50	36.67	Under Progress
80	Bhalki	Construction of CC Road & Drain in Joshi Nagar Ward No.21 in Bhalki Town.	25	10.22	Under Progress
81	Bhalki	Development of road from Gandhi circle to Shivaji Circle in Bhalki Town	390	12.28	Under Progress

S. No	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
82	Bhalki	Development of road from Phule circle to Rajeev Gandhi circle in Bhalki town	200	0	Under Progress
83	Bhalki	Development of road from Subhash circle to Railway Station in Bhalki town	140	89.12	Under Progress
84	Bhalki	Development of road from Bhommagondeshwar circle via Hiremath, Chowdi, Gadi	135	0	Under Progress
85	Bhalki	Development of Road from Bhommagondeshwar circle to Lecture colony via Mauneshwara Temple in Bhalki Town	125	91.18	Under Progress
86	Bhalki	Development of road from Vivekanand Circle to Maroor cross(Via Busstand) in Bhalki Town	190	73.14	Under Progress
87	Basava kalyan	Restoration of Road from Tripuranth IB to Yadlapur Cross Via Dr. BR Ambedkar Circle in Basavakalyan	500	433.51	Under Progress
88	Humnabad	Construction of CC Roads and Pipe Culvert 1200mm dia 4 vent From Kathalli Road to Via Sinda House upto Kallur Road,	52	0	Under Progress
89	Humnabad	Construction Of CC Roads from Moulali Chowk Gogi sab Masjid, From Moulali chock to Shivpuji House, From Sangappa Hindoddi House to Kallappa Shop.	54	0	Under Progress
90	Humnabad	Chincholikar House, From sunil D humale House to Kashinath Telong House, From Veerbhadrappa From Driver House To Pandulal House Vai Osman House to Fathepur Land, From Siddramappa House To Milad	60	0	Under Progress
91	Humnabad	Construction of Foot path with drainage cover Providing and fixing MS Grilling 600 mt From Agni Kunda to NH No.9 By Pass Road. (Left Side)	51	0	Under Progress
92	Humnabad	Construction of Foot path with drainage cover From Agni Kunda to NH No.9 By Pass Road. (Right Side)	51	0	Under Progress


 6/6/2024
 6/6/2024

Annexure-03

Bidar District Nagarothana Special Grants ULB wise Pending work Details

S. No	Town Name	Work Name	Rs. in Lakhs		Work Status
			Estimate Cost	Expenditure Cost	
1	Bidar	Construction of RCC Drain & Road From Venkat Rao to Open well near Junior College in Ward No. 02, Construction of CC Road From H/o Ramlu to H/o Pandari at Talghat, Construction of CC Drain from H/o Mallikarjun to H/o Gurunath at Talghat in Ward No. 09, Construction of CC Drain from H/o Sharnappa to NTC School Via Community Hall at Bheem Nagar, Construction of CC Road from Bhavani Mandir to H/o Raghunath to H/o Sunil to H/o Murli Advocate to H/o Madan Lal via Raju to H/o Sidram & from Ambedkar Chowk to Community Toilet in Ward No. 10	80	0	under Progress
2	Bidar	Construction of RCC Drain & CC Road from H/o Basheer Khan to H/o Chand Noodles, Construction of RCC Drain & CC Road from H/o Nazeer to H/o Ramesh Mochi at Afzal Pura, Construction of RCC Drain & CC Road from H/o Subhash Waghmare to H/o Basith Fruit, Construction of RCC Drain & CC Road from H/o Khan Sab (Map Drawer) to H/o yousuf Saheb, Construction of RCC Drain & CC Road from H/o Siraj Bhai Bank to H/o Salauddin Electrician, Construction of RCC Drain & CC Road from H/o Hameed Bhai Tamba to Kirana Shop at Shahgunj & Construction of CC Roads & Drains in Multani Colony in ward No. 13	70	0	under Progress
3	Bidar	Construction of CC Roads & RCC Drains in Multani Colony & other internal roads in Ward No. 12	80	0	under Progress
4	Bidar	Construction of RCC Drain & BT Road from H/o Mallu Phlekar to H/o Pasha Bhai via H/o Veershetty Patil, Construction of RCC Drain from H/o Jaganath Jamadar to H/o Vishwanath Biradar, Construction of RCC Drain & BT Road from H/o Neelkanth Ullagadde to H/o Baswaraj Malge, Construction of Road & RCC Drain 5th Lane of main Road at Guru Nanak Colony, Construction of BT Road from Guruduwara Gate to Labour Colony via Dargah at Guru Duwara, Construction of BT Road at Jail Colony, Construction of RCC Drain from Tony Khanuja to H/o Dr. V.G Reddy, Construction of RCC Drain from Mahesh Ladekar to Rajshekhar Kulkarni Hospital at Sardar Valla Bhai Patel Colony, Construction of BT Road from h/o Ramesh Patil to H/o Shantpurker to H/o Chandrappa Madna at Karanja Quarters, in Ward No. 16	80	27.69	under Progress
5	Bidar	Construction of BT Road & RCC Drain from Udgir Road via Akkamahadevi Chowk via H/o Mallikarjun to H/o Manik Rao Patil, Construction of BT Road & RCC Drain from H/o Beldale via Garden to H/o Pradeep Kodge, Construction of CC Road & Drain at inside of Papnash Arch at Shiv Nagar (N & S), from Millinium School to Chickpet Road in Ward No. 17	80	0	under Progress
6	Bidar	Construction of CC Road & RCC Drain at Old Naubad, Yellaling Colony, Lumbini Nagar, Ramchander Nagar Kaikadi Galli, Preeti Nagar, near Phugat Nagar, Construction of CC Road & Drain in Valley View Colony Naubad, KSRP Layout Naubad, Improvements of Approach Road to CFC at Auto Nagar Naubad, from Diet College to Govt. Tanning Centre, from H/o Jaganath Tahsildar to KIADB Main Road & other internal Streets in Ward No. 18	107.5	16.66	under Progress

S. No	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
7	Bidar	Construction of CC Road from Airforce Compound wall to Subash Kirana Shop via Shanker Serikar, from Sharda Nivas to Vijay Kumar Conductor, H/o Shivraj Rajpure to H/o Ganpathi Kamble, from Indu Nivas to Vijay kumar, from Ravi Raj Kirana Shop to H/o Vinod Driver, from H/o Shanker Serikar to Govt. School via H/o Gayakwad, from H/o Sunil Dulle to H/o Mahadevi Nilaya, from H/o Kashinath Pyage to Govt. School, Construction of BT Road & RCC Drain from SB Patil Dental College to Vivekanand Colony, Construction of BT Road & RCC Drain at Anand Nagar, Construction of CC Road & Drain at Shiv Nagar (S) & other internal roads in Ward No. 19	80	0	under Progress
8	Bidar	Construction of CC Road from H/o Javeed Councilor to Khandak at Out Side Shah Gunj, Road from Kirana Shop to end, Road from Arman Chicken Centre to Khandaq, Road from H/o Khaja Bhai to existing Road, Road from H/o Aziz to Khandaq, Road from Bidar Computers Shop to Bakery, Road from Nice Furniture Shop to Khandaq, Road from Paragaon Footware to Khandaq, Road from Printing Press to Khandaq, Road from from Mandir to Dr. Satish out side Shah Gunj, Road & RCC Drain at H/o Chandrakanth Rao, Road & RCC Drain at H/o Sharna Painter, Road from H/o Khan to Ganesh General Store, Construction of CC Road from H/o Janti Lecturer to H/o Mohan Rao Danade cross road at Jyothi Colony in Ward No. 20	75	0	under Progress
9	Bidar	Construction of RCC Drain from Axis Bank Vidya Nagar Colony to Haroorgeri Budha Mandir, Construction of CC Road from H/o NB Reddy Guruji to H/o Ligade in SC Galli at Baswa Nagar, Construction of CC Road & RCC Drain from H/o Baswaraj Patil to Soumya Hair Dress at Vidya Nagar, Construction of BT Road & RCC Drain from H/o Gangshetty to Gandhi Gunj Bank, Construction of CC Road & RCC Drain from Kittur Rani Channamma School to Halmandge Complex at Vidya Nagar, Construction of CC Road & Drain from manjunath Udupi Hotel to Gadgi Babu rao Steel Shop, Tirumala Udupi Hotel to Asian Paint Shop at Moti Bazar Gandhigunj, Construction of CC Road & Drains at Badruddin Colony in Ward No. 21	100	55.78	under Progress
10	Bidar	Construction of CC Road & RCC Drain from H/o Dattatray Kulkarni to Ram Mandir at Vidya Nagar, Construction of CC Road & RCC Drain from H/o Balaji Deshpande to Ganesh Mandir at Vidya Nagar & other internal Roads in Ward No. 22	75	30.41	under Progress
11	Bidar	Construction of CC Road & Drain from H/o babu Tailor to Police Patel house via H/o Yaseen Serikar, from H/o Pandit MES to Ring Road via H/o Hiremath at Chidri, Construction of RCC Drain & Road from H/o Ex Army man to H/o Shiv Kumar Nivas at 5th Cross at Ram Nagar & other internal Roads at Ram Nagar, New Adarsh Colony in Ward No. 23,	100	9.37	under Progress
12	Bidar	Construction of CC Drain from H/o Dattatraya to existing Big Nala, Construction of RCC Drain from H/o Shammana to H/o Sunil Kumar, Construction of RCC Drain & Road From H/o Sara Bai to H/o Devidhar, Construction of RCC Drain & Road From H/o Tippanna to H/o Manohar, Construction of RCC Drain & Road From H/o Sunil Kumar to H/o Anand, Construction of RCC Drain & Road From H/o Shridhar Bangle to H/o Deelip Dhoni, Construction of RCC Drain & Road From Community Hall to H/o Goraknath, Construction of RCC Drain & Road From H/o Devidas to H/o Shakti, Construction of RCC Drain & Road From H/o Suresh to H/o Arjun, Construction of RCC Drain & Road From H/o Ramdas to H/o Ramshetty, Construction of RCC Drain & Road From H/o Babu Rao Carpenter, Construction of RCC Drain & Road From H/o Chandrakanth to	88.75	16.68	under Progress

S. No.	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
13	Bidar	Construction of BT Road & RCC Drain from Raju Kirana Shop opp. Sai baba Temple to Pole No. 40000208871, Construction of CC Road from Pole No. AC25/A to Dr. Hybati & from Main Road Jay Laxmi Electrical Shop to Pole No. AC 11/A near H/o Ganpath Rao Kulkarni, Construction of CC Road from Pole No. AC 11/A to H/o Ganpath Rao Kulkarni to Chidri Main Road in Ward No. 24, Construction of CC Road from H/o Adil Khan H. No. 18-3-153/1 to end, Construction of RCC Drain from Lucky traders to H/o Asim Barood at Maqdoom Ji Colony, Construction of CC Road from H/o Sunil P Joshi Advocate to Chidri Main Road, Construction of CC Road from Pole No. AC/17A H/o Sunil P Joshi Advocate to H. No. 2-11-67-3103 Pole No. 40000208014, Construction of CC Road from Pole No. 40000208014 to Anjana Book Depot to Chidri Ma	100	81.09	under Progress
14	Bidar	Construction of CC Road & Drain from Kudre Function Hall to H/o Shinde, H/o Anneppa to H/o Doddi, H/o Sangamma to open Plot, H/o Doddi to Open Plot, H/o Murthy Rao to H/o Nagesh, H/o Rangappa to H/o Harish Shinde, Kudre Boundry (North) to Kudre Boundry (South) at Sangameshwar Colony in Ward No. 25	50	38.15	under Progress
15	Bidar	Construction of CC Road & Drain from H/o Faruq Bhai to Water Tank, Bread Karkhana to Nala, H/o Faizul Rahman to Nala, H/o Hanamanth to Mubeen, Masjid to Kareem Bhai, Military Man to H/o Noor at Haq Colony in Ward No. 25	50	35.04	under Progress
16	Bidar	Construction of CC Road & Drain from H/o Wajid Ahmed to H/o Rajkumar, H/o Shanker Rao to H/o Sanju Kumar at mailoor, from Manhalli main road opp. Sindol Kalyan mantap to H/o Chandrakanth via H/o Bheem Rao Khandre house at KEB Colony in Ward No. 27	50	0	under Progress
17	Bidar	Construction of CC Road & Drain from H/o Jaggu to H/o Ashok, H/o Sidram to Gumpa Main Road, from H/o Pradeep Janjre to Umer Masjid at Gandhi Nagar, Vishnu Vardhan School to GND School at Teachers Colony, & other internal Roads in Old Mailoor in Ward No. 28	100	9.88	under Progress
18	Bidar	Construction of CC Road & Drain from Chidri Ring via H/o Aleem to H/o Md Faheemuddin at Green Hill Colony, Construction of CC Road & Drain from Mailoor Main Road to H/o Shabuddin at Gandhi Nagar Mailoor, from H/o Kiran to GOvt. School, H/o Vajjinath Hosalli to Shastri nagar Garden, Mailoor Main Road to H/o Babu KEB, H/o Hangargi to H/o Reddy, H/o Saleem to H/o Joshi at Shastri Nagar, & other internal Roads in Ward No. 29	50	0	under Progress
19	Bidar	Construction of CC Road & RCC Drain from H/o Basayya Swamy to H/o Gada via H/o Devinder, Construction of CC Road from H/o H.K. Malshetty to Govt. Primary School via H/o Amruth Chimkode, Construction of RCC Drain from H/o Neelkantappa to H/o Waghmare Construction of CC Road from H/o Pandurang Panchal to H/o Veershetty Kowadgaon at Murtanjay nagar, Construction of CC Road & RCC Drain from Kumbarwada Road to H/o Jagdevi Tagare at Zion Colony via Basappa Kalwadi School Construction of CC Road & RCC Drain from H/o Prakash KEB to Gundappa Police via Sonarima Teacher, CC Road from Kumbarwada to H/o Amruth Bettad at Ganesh Nagar, in Ward No. 30	75	0	under Progress
20	Bidar	Formation of Metal Road & providing BT Road from H/o Vithal Sangappa (Mini Water Tank) to H/o Vazir Saith at Shahpur Gate, Construction of CC Road from H/o Sharnappa Mailoorkar to MWS Water Tank at Ladgeri, Formation of Metal Road & providing BT Road from Hyderabad Road to Saint Joseph Convent School at Haladkeri, Construction of CC Road from H/o Shivkumar Koli via Basweshwar Temple to Hyderabad Road Ladgeri, Formation of Metal Road & providing BT Road from Minorities Hostel to Rajgound Colony in Ward No. 31	50	19.55	under Progress


S. No	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
21	Bidar	Construction of Strom water drain from existing CD of Bidar Malkapur SH Road to Narshimha Zharna (Upto Crematorium), Construction of CC Road & Rcc Drain from H/o Hameed to H/o Rosamma via H/o Fakruddin, construction of CC Road & RCC Drain From H/o Shantkumar to H/o Madhu via H/o Narsingh, Construction of RCC Drain & road From H/o Jaleel to H/o Salochana, Construction of CC Road & RCC Drain from H/o Pinnu Bhai to H/o Moghalappa in Gareeb colony, Construction of CC Road & RCC Drain from H/o Raju Leader to H/o Nathaniel via H/o Dashrath & Jayasoor in Eden Colony, Construction of CC Road & RCC Drain from H/o Akbar Miyan to H/o Gudsab via H/o Tajuddin & Saleem Mechanic, Construction of CC Road & RCC Drain from H/o Raheem to H/o Kashim Miyan via H/o Majeed in Edgeri in Ward No. 34	100	47.27	under Progress
22	Bidar	Construction of CC Road from H/o Kore to to H/o Smt. Solochana, Construction of CC Road from H/o Kashinath to H/o Smt. Laxmi at Gumma Colony, Construction of CC Road from H/o Abbas Mumtaz to Masjid, Construction of CC Road from H/o Sandeep Patil to H/o Deelip at Deendayal Nagar, Construction of CC Road & RCC Drain from H/o Ashok Idli to H/o Raju at Gowli Wada, Construction of CC Road from H/o Maril to H/o Suryavanshi, Construction of CC Road from H/o Smt. Asha to H/o Guru at Jerusalem Colony, Construction of CC Road from Ashok Nagar Arch to H/o Baswa Bhagyya at Ashok Nagar, Construction of CC Road from H/o Jaganath Danapnoor to H/o Kore, Construction of CC Road from H/o Nagshetty Bhure to Public Toilet at Huger, Construction of CC road from H/o Birju to H/o Sharnappa Charal at Shivpur Col	100	7.1	under Progress
23	Bidar	Construction of RCC Road & Drain From H/o Dande to Zharnappa Mamdapure from Amandas House to H/o Vidya Charan Madna House & From Chandrappa House to Pundlik Madna House in Ward No. 16, Construction of RCC Drain & Road From H/o Vijay Kumar to Prabhaker Sindhe at Jai Bheem Nagar, Construction of RCC Drain & Road From H/o Maruthi to H/o Pandurang at Jai Bheem Nagar, Construction of RCC Drain & Road From H/o Paramma to H/o Jummakhan, Construction of RCC Drain & Road From Church to H/o Thakur, Construction of RCC Drain & Road From H/o Hanuman Temple to H/o Channabasappa at Pratap Nagar in Ward No. 17	90	28.17	under Progress
24	Bidar	Construction of RCC Drain & Road at Khasmal Bi Colony, Construction of RCC Drain & Road at Cannon Colony, Faiz Pura, Construction of RCC Drain & Road at Edgeri & other internal roads in Ward No. 33	100	51.64	under Progress
25	Bidar	Construction of CC Road from Old Church to H/o Anup, Construction of CC Road from H/o Smt. Rosemary to H/o Elisha Bhasker, Construction of CC Road from H/o Sarojini Luke to H/o Savita Renuka, Construction of CC Road from H/o Arjun Bheemappa to H/o K.S Prasad, Construction of CC Road & RCC Drain from H/o Arjun Bheemappa to H/o Alice Shiromani, Construction of CC Road from H/o Savita to H/o Late Alice at Bethlehem Colony, Construction BT Road & RCC Drain from Mangalpeth Cross to Bhavani Mandir Construction of CC Road from H/o Samuel to H/o Sony Sir, Construction of CC Road from H/o Michael Joseph to Hanuman Mandir, Construction of CC Road & Drain from H/o Sanjay Jessi to H/o Manik Chimalpad, Construction of RCC Drain & CC Road from H/o Raju Matekeri to H/o Eshwar Adda, Construction of CC Ro	80	66.28	under Progress
26	Bidar	PMC and Nagarothana Cell Amount	75	53.31	under Progress

S. N.	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
27	Bidar	"Construction of RCC Drain & Road From Ambedkar Circle Naubad to Community Hall, Construction of RCC Drain & Road From H/o Shantkumar Kaudgaun to H/o Narsappa, Construction of RCC Road & Drain From H/o Ramesh Kamble to H/o Pradeep at Naubad, Construction of RCC Drain & Road From H/o Arjun Rao to H/o Kanteppa, Construction of RCC Drain & Road From Bhalki Road to H/o Ramesh Bandu, Construction of RCC Drain & Road From H/o Arind Hedde to H/o Laxman Rao Kamble, Construction of RCC Drain & Road From H/o Arjun Rao Bhosle to H/o Ganpathi, Construction of RCC Drain & Road From H/o Baswaraj Jyothi to H/o Vaijinath Dande, Construction of RCC Drain & Road From H/o Vijay kamble to H/o Prabhu Rao Sinde at Lumbini Nagar, Construction of RCC Drain & Road From H/o Ganpath Rao Suryavanshi to H/o Master at	90	14.79	under Progress
28	Bidar	Construction of CC Road & Drain from H/o Vithal to H/o Shivraj, H/o Manesh to H/o Prakash, H/o Bakappa Kote to Digamber, H/o Vithal to H/o Shantkumar, H/o Bhim Rao to H.No. 82, H/o Ram to H/o Subhash at Bidri Colony, & Construction of CC Road & RCC Drain from open plot to H/o Shivraj to H/o Sudheer & from H/o Narayan to Grave yard at Lidker Colony in Ward No. 25	80	71.23	under Progress
29	Bidar	Construction of RCC Drain & Road From H/o Vaijinath Aloore to H/o Nagappa Chikle, Construction of RCC Drain & Road From H/o Dattatraya to H/o Sainath at Khushi Nagar, Construction of CC Drain & Road From H/o Jaganath Metre to H/o Sangonda S/o Veergounda (Borewell), Construction of RCC Drain & Road From Zareppa Bhalke to H/o Shanker Sriram via H/o Shivram Kalappa & Smt. Saraswati Rutamma Pandri house, H/o Tukaram Peerappa Ghaleppa, Shganker to Ghaleppa Kamthane, Kareem to Ambadas, Construction of RCC Drain & Road From H/o Sidram to Kalavati at New Navadgeri behind Ambedkar Bhavan, in Ward No. 15	73.75	0	under Progress
30	Bidar	Construction of CC Road & RCC Drain From H/o Pandari Patil to Main Drain, Construction of CC Road & RCC Drain From H/o Dr. Kamshetty to H/o Bhakale Sir's, Construction of CC Road & RCC Drain From Hanuman Mandir to H/o Ravi Advocate At. Kalidas Nagar, in Ward No. 21	50	21.1	under Progress
31	Bidar	Construction of CC Road from H/o Sushilamma to Shaik Noor Samdani Dargah via Rajkumar S/o Dasarath House at Shapur Gate in Ward No. 31, Construction of CC Road from Abdul Faiz Dargh to Church; from Urdu School to Canon Colony, from h/o Vaijinath Digwal to H/o Ramchander Digwal in Ward No. 33	50	0	under Progress
32	Bidar	Construction of CC Road from H/o Dawood Councilor to H/o Md Iqbal Kushnori, Construction of CC Road from H/o Rasheed Khan Durani to H/o Muzammil Khan via H/o Sirajuddin Girdawar, Construction of RCC Drain & CC Road at Dargah Shaik Vazir to Kulga Bowli Kaman at Shamshiya Colony, Construction of RCC Drain from Dargah Shaik Wazir to H/o Dr. Fazal Ur Haq, Construction of RCC Drain & Deck slab at Jamuna Mori near Mubarak Shaheed Grave Yard, Construction of RCC Drain & CC Road from H/o Azeem Khan to h/o Salim Saheb, Construction of RCC Road & RCC Drain from H/o Hafeez Bahi to Gulshan Function Hall Rawahel Galli, Construction of CC Road & RCC Drain from H/o Nayeem to beside Public Garden, Construction of CC Road & Drain from H/o Moon Light to H/o Khaleel on Tasker Road in Ward No. 11	70	0	under Progress
33	Bhalki	(i) Construction of cc road & drain from H/o Bhalke Nivas to SS patil sir house in w.no 12 (ii) CC Drain from H/o S.S. Patil house to M.I.tank via H/o Balaji Kamti in w.no 12 (iii)Construction of CC Road & Drain from Kanaka das chowk to H/o Subhash Karamunge in w.no.12	46	0	under Progress
34	Bhalki	Amount Reserved for PMC and Nagarothana Cell	75	55.77	under Progress

S. No	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
35	Bhalki	i)Construction of bridge Near backside sagar kamble in w.no.2 Ashok Nagar ii)Construction of Compound Wall and CC Road to Madiga Samaj Grave yard in Ward No.5 & iii)Old Bheem Nagar Entrance Gate iv)Providing Cobal Stone Pavers near H/o Zareppa Metre, Suryakant Ranjere and H.o Rajkumar Halge Ward No.5 v)Providing Cobal Stone Paver to Road from H/o Sumesh kalappa to H/o Narsing Jagtap in w.no22	41	0	under Progress
36	Bhalki	i) Construction of CC Road and oneside drain for H/o Bhure Mallappa to via. Peer katta H/o Sha Nawaz & peer katta to H/o Sanju Hoogar in W.NO.3 ii)Construction of CC Road and Drain from H/o Nagshetappa Jamadar to via H/o manohar upto nilanga Road INW.NO.14	33.75	12.05	under Progress
37	Bhalki	(i) Construction of CC Road and drain from CB College Road Wale house to Rajkumar Watchman house lecture colony (Ganesh Nagar) in w.no.09 (ii)Construction of C.C. Road & Drain from Wale house to via H/o Hudge upto H/o Mallikarjun Police in w.no.09	40	7.45	under Progress
38	Bhalki	(i)Construction of C.C. Road & Drain from Kallappa Ladde to via H/o Basavaraj Biradar upto H/o Mallikarjun Sangam in Lecture Colony.in w.no.09 (ii)Construction of C.C. Road & Drain from Satosh Biradar to via H/o Devidas Bhure upto H/o back side of Sagge House in Ganesh nagar Colony.in w.no.09 (iii) Construction of C.C. Road & Drain from Lecture Colony-Collage Road to H/o Rajkumar Mainale upto H/o Sanjukumar Mouneshwar Colony in w.no.09	45	1.14	under Progress
39	Bhalki	(i) Providing RCC Drain from Kamalabai Telang house to Sangmesh Theatre Canteen in w.no.10 (ii)Construction of CC Road & Drain for masum pasha colony Samudaya Bhavan to Grave Yard near Talab Ward No. 10 Masoom Pasha Colony (iii)CC drain (with cover) from house of Balgar to Santappa Ashtrue Gold Shop in w.no.10 (iv)CC Road from Kumar Bar to Gandhi chowk area in w.no.10	41	16.23	under Progress
40	Bhalki	(i) Construction of cc road & drain from H/o Prakash Khandre to via Om shanti H/o Yuvraj sirse upto vishwanathrao sree book deport main road in w.no 12 (ii) Construction of CC Road & Drain from H/o Baburao Hulsoore to H/o Vishwanath Deshmukh in w.no 12.	49	13.36	under Progress
41	Bhalki	(i) Construction of CC Road from house of Rajkamar RTO to Udgir Main Road via. Agriculture office Tahsil area Ward No.13 (ii) Construction of CC Road from Nirgude complex to H/o Dr. Kale near New Jadhav Hospital in ward No.13	40	21.76	under Progress
42	Bhalki	i)Construction of RCC Drain from Shafiyoddin floormill to Dhor Galli in w.no.3 ii)Construction of CC Road from house of vajjinath Navadge to Dhanraj Jante Ward No.5 iii)Construction of CC Road and one side drain from Charch compound to H/o Balaji Biradar church galli wardNo.14 iv)Providing & Construction of CC Road & strom water drain (both side) from H/o Mallikarjun Conductor to H/o Surappa Chalkare W.No.16 v)Providing & Construction of CC Road & strom water drain (both side) from H/o Felix Vegas to H/o Sagar Shinde vi)Providing & Construction of CC Road & strom water drain (both side) & Deckslabs from H/o Narayan Gakwade to Ramesh Chabatre in w.no.16	49.75	7.23	under Progress

S. No.	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
43	Bhalki	(i)Construction of CC Road and Drain from H/o Nagshetappa Jamadar to via H/o manohar upto nilanga Road in w.no 14 (ii) CC Road (one side) drain from H/o Gurunath Tugaonkar to via H/o Shivkumar Deshmukh upto Nilanga Road one layer required in w.no 14 (iii) CC Road & CC Drain from H/o Ganpath Tagangaonkar to via H/o Shivkumar Deshmukh upto Nilanga Road (Existing CCRoad) one layer required in w.no 14 (iv)Construction of CC Road and Drain from H/o Sharanappa Shinde to H/o Pascal church galli in w.no 14 (v) Construction of CC Drain from from H/o Principal Birdar to Big Nala in w.no 14 (vi) Construction of CC Drain from H/o Anil house via H/o Dattatri limbakikarto H/o Dhanraj Mehtre in w.no 14 (vii) Construction of CC Road and Drain from H/o Dr. Kumar Swamy to via	48	30.48	under Progress
44	Bhalki	(i) Construction of C.C. Road from House of Baburao Tambre to Anita Patil House Ward No. 17 PWD Quarters in Ward No. 17 (ii)Construction of C.C. Road and drain from H/o Baburao Madakatti to H/o Jagadish Biradar in Ward No. 17 (iii)Construction of C.C. Road & Drain from Dhanraj Patil House to Nirgude house in Ward No. 17 (iv) Construction of C.C. Road and drain from house of Umesh Digge to sharanappa Bhalke house in Ward No. 17 (v) Construction of C.C. Drain from Hanuman Chowk to Nagshetty Prabha house in Ward No. 17 (vi) Construction of C.C. drain from the Sidramappa Kudte to the Kashappa Nidode Sharan Nagar in Ward No. 17 (vii) Construction of CC drain from House of Baburao Mungale to via house of Rajkumar Biradar upto house of krishnaji Jadhav in Ward No. 17	49	23.23	under Progress
45	Bhalki	(i) Construction of Drain from House of Lanjwade to Rajkumar Biradar house in Ward No. 17 (ii) Construction of C.C. Road & Drain from Rekha Deelip Kaknale house to upto mobile tower in housing board colony in w.no.17 (iii) Construction of CC drain from Baburao Biradar house to Ramesh Panchal house in KHB Colony in Ward No. 17 (iv) Construction of C.C. Road and drain from house of mallikarjun prabha to Jeevanrao Patil KHB Colony in Ward No. 17 (v) Construction of C.C. Road and Drain from house of Jeevanrao Patil upto house of vilasrao patil KHB Colony in Ward No. 17	31	0	under Progress
46	Bhalki	(i)Construction of CC Road from Balaji Temple to hanuman chowk in Ward No. 18 (ii) Construction of CC Road and Drain from Mallikarjun muchalmbe to h/o rajkumar sirse in Sharan Nagar in Ward No. 18 (iii) Construction of CC Road and Drain Suresh Kirana Shop to Krishana Temple Balaji Nagar in Ward No. 18 (iv) Construction of CC Road and Drain from Bhalki-Bidar Road to H/o Gundappa Belakatte in Ward No. 19	49	32.95	under Progress
47	Bhalki	Construction of CC Road and Drain from Bhalki Bidar main road to near Railway gate to upto H/o subhash Saigaon to Shivaji manakari to kishanrao uchhe & Ravi Paranalleto Kashinath Bone subhash chowk area in Ward No. 19	28	6.87	under Progress
48	Bhalki	i) Providing & Construction of CC Road & strom water drain (both side) & Deckslab from H/o Jagnath Kamble to via Laxman Mitriman upto Tejamma House at Siddarth Nagar in w.no.16 ii) Providing & Construction of CC Road & strom water drain (both side) & Deckslabs from H/o Kundanbai Rajput via Sharnappa Sampange upto H/o Sridev Govind Dandugle Janata House in w.no.16 iii)Providing & Construction of CC Road & strom water drain (both side) & Deckslab from H/o Bheemanna Ramle to H/o Durgappa Kasle Janata Colony W.No.16	48	9.75	under Progress
49	Bhalki	(i) Construction of CC Road and drain from H/o Shafi Baig to Silarsab field in new Masoom pasha colony in w.no 22 (ii) Construction of CC Road from house of Rameshrao Telang to chand pasha kirana shop masum pasha colony ward no. 23	32	7.29	under Progress

S. No	Town Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
50	Bhalki	Construction of BT Road and Drain from SH-75 main Road via Edga upto stedium in teachers colony in Ward No. 08.	50	57.29	under Progress
51	Bhalki	Construction of CC Road and drain from CB Colony cross to V.K. Patil Factory cross Talwad village road in Bhalki Town.	25	4.77	under Progress
52	Bhalki	Development of Public Garden in Lecture Colony in Bhalki Town.	30	10.16	under Progress
53	Bhalki	Development of Public Garden in Ganesh Nagar in Bhalki Town.	25	12.94	under Progress
54	Bhalki	i) Providing & Construction of CC Road & strom water drain from H/o Shankar Kamble to H/o Renuka Thakur in sidharth Nagar ward no.16 in Bhalki Town. ii)CC Road and Drain (B.S.) for H/o Yuvaraj Kunde to sopanrao house in w.no.20 iii)Construction of CC Road and Drain from H/o Uttam Joshi to H/o Sumesh Master new Bheem Nagar in w.no.20 iv)Construction of CC Drain from H/o Viswajeet Boarde to ademba Bhavikatte in w.no.20	47	10.68	under Progress
55	Bhalki	i) Providing and construction of Drain from H/o Gundappa Idgar to Gangaram Gaikwar Joshiwale in w.no.21 ii)Only Drain from Umesh Gaywat to Madukar dhurve Joshi Galli in w.no.21 iii)CC Road and drain from H/o Sanju Gaywat to Via Jaisheel upto H/o Neelkanth in w.no.21 iv)CC Road for Noor masjid to Govt. School in W. No. 21 v)Only Drain From H/o Nagnath Bhavikatte toH/o Subhash Nalembur in Old Bheem Nagar in w.no22 vi)Construction of CC Road from Bheemnagar cross to Arjun Sindankeri Old Bheem Nagar in w.no22	48	8.41	under Progress
56	Bhalki	i)Construction of CC Road and Drain (B.S.) from Government Hostel to H/o Yashwanthrao Jilebeewale old bheem nagar in w.no22 ii)Construction of CC Road and Drain from H/o Satish Gokale to H/o Narayanrao Halle in w.no22	35	0	under Progress


 ಮುಖ್ಯ ಅಭಿಯಂತರರು ಪ್ರತಿ
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು

ಅನುಬಂಧ - 04


ಬೀದರ್ ಜಿಲ್ಲೆಗೆ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) -3ನೇ ಹಂತದ ಯೋಜನೆಯಡಿ ಬಿಡುಗಡೆ ಹಾಗೂ ಖರ್ಚಾದ ವಿವರಗಳು

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಗ	ಹಂಚಿಕೆ	ಬಿಡುಗಡೆ	ಖರ್ಚು
1	3	4	6	7	8
1	ಬೀದರ್	ನಗರಸಭೆ	3500.00	2030.02	2030.02
2	ಬಸವಕಲ್ಯಾಣ	ನಗರಸಭೆ	2500.00	789.13	789.13
3	ಹುಮನಾಬಾದ್	ಪುರಸಭೆ	750.00	641.88	641.88
4	ಬಾಲ್ಕಿ	ಪುರಸಭೆ	750.00	1421.69	1417.30
5	ಚಿಟಗುಪ್ಪ	ಪುರಸಭೆ	750.00	164.53	164.53
6	ಹಳ್ಳಿಖೇಡ	ಪುರಸಭೆ	1000.00	0.00	0.00
7	ಔರದ್	ಪಂಚಾಯಿತಿ	200.00	122.56	122.56
	ಒಟ್ಟು		9450.00	5169.81	5165.42

ಬೀದರ್ ಜಿಲ್ಲೆಗೆ ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಯೋಜನೆಯಡಿ ಬಿಡುಗಡೆ ಹಾಗೂ ಖರ್ಚಾದ ವಿವರಗಳು

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಗ	ಹಂಚಿಕೆ	ಬಿಡುಗಡೆ	ಖರ್ಚು
1	3	4	6	7	8
1	ಬೀದರ್	ನಗರಸಭೆ	2500.00	665.00	665.00
2	ಬಾಲ್ಕಿ	ಪುರಸಭೆ	2500.00	1719.72	1719.72
	ಒಟ್ಟು		5000.00	2384.72	2384.72


 ಮುಖ್ಯ ಅಭಿಯಂತರರು
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು